

Lehenaghmore Road Improvement Scheme**Update: 22nd September 2025**

Please see progress on the works, since our last update of the 20th of August 2025:

- Main site compound has been established and is operational
- Pre-construction property condition surveys are substantially complete
- Surveys / slit trenches / trial holes are completed on the Togher Road and are ongoing on the Pouladuff Road
- Surface water drainage advance works have commenced on the Togher Road
- Baseline noise and vibration surveys have been completed
- Site clearance and accommodation works have commenced at the top of Togher Road

Over the next month, we will continue with the following:

- Monday to Friday, 7am to 7pm: surface water outfall drainage works will continue on the Togher Road, opposite Route Fourteen Bar, and will progress uphill to the junction with Pouladuff Road for a length of 760m. Traffic restrictions, consisting of single lane traffic controlled by traffic lights, will be in place on a full time (24/7) basis whilst the works are ongoing. These works will take until late October 2025 to complete.
- Monday to Friday, 7am to 7pm: site clearance works (existing hedges/ditches/trees) and construction of boundary walls will continue around the junction of the Togher Road / Pouladuff Road with minor traffic management, that will be removed during non-working hours. Site clearance works will commence, on the RHS, at the bottom of Pouladuff Road opposite the Inver garage in early October and will progress up the Pouladuff Road with traffic management restrictions being removed each evening.
- Monday to Friday, 7am to 7pm from the 25/09/25: ducting for utility diversions for ESB / EIR / NBI services will be installed on the Togher Road following our surface water drainage crew with any TM restrictions being removed at the end of each day. This crew will then commence accommodation works for the various properties on the Togher Road working from the bottom of the hill up towards the airport.
- In late October 2025 we envisage commencing: 1) the new public lighting ducting, kerb drains and footpaths on the LHS on the Togher Road & 2) surface water drainage works from the bottom of the Pouladuff Road & 3) accommodation works starting from the bottom of the Pouladuff Road.

We have appointed Peter O'Donoghue (086-1911162 & podonoghue@glascel.ie) as our Stakeholder Liaison Officer and invite all stakeholders to provide him with their contact details, if they wish to be kept informed of the works. Throughout the project, Peter will communicate details of the works via letter drops, emails, WhatsApp messages and face to face meetings. Please note that the proposed program of works is subject to change and is based on current projections and favorable conditions. While every effort will be made to adhere to the outlined schedule, unforeseen circumstances such as adverse weather, supply chain disruptions, or other unexpected events may necessitate adjustments. We will endeavor to communicate any significant changes to residents and stakeholders in a timely manner. We will try to minimise the disruption caused during these essential works, and apologise in advance for any inconvenience that may be caused.