



Lehenaghmore Road Improvement Scheme:

Update: 13th Oct 2025

This works update follows on from our most recent update dated 22nd Sept. 2025.

Progress to date:

- Pre-construction property condition surveys are complete
- Surveys / slit trenches / trial holes are substantially complete
- Surface water drainage works are ongoing on the Togher Road
- Site clearance works are complete at the top of Togher Road
- Accommodation works are ongoing at the top of the Togher Road
- Advance works have commenced for utility diversions on the Togher Road

Over the next month, we will continue with the following:

- Surface water drainage works on the Togher Road: These works will continue from Monday to Friday, 7am to 7pm. Traffic restrictions, consisting of single lane traffic controlled by traffic lights, will be in place on a full time (24/7) basis whilst the works are ongoing. The works will continue past October 2025 with outfall works to be also completed down past Route Fourteen Bar. Once these drainage works have been completed on the Togher Road, the crew will start on the surface water drainage works on the Pouladuff Road down by the Inver Petrol Station.
- Site clearance & accommodation works on the Togher Road: These works will continue from Monday to Friday, 7am to 7pm including site clearance (existing hedges/ditches/trees) and the construction of various types of boundary walls/fencing/gates etc both around the junction of the Togher Road / Pouladuff Road and down the Togher Road. Minor traffic management, consisting of single lane traffic controlled by manually activated traffic lights, will be required and will be removed during non-working hours.
- Site clearance & accommodation works on the Pouladuff Road: These works will progress in late October, with the works including site clearance (existing hedges/ditches/trees) and the construction of boundary walls on the left hand side (LHS) as you come up the Pouladuff Road from the roundabout at Inver Petrol Station. Minor traffic management, consisting of single lane traffic controlled by manually activated traffic lights will be required and will be removed during non-working hours.
- ESB / EIR / NBI crews: will progress the diversions of their utilities as part of the works, on the Togher Road.





- Public lighting ducting, kerbing and concrete footpath works: These works will commence in a few weeks' time on the LHS, from the bottom of the Togher Road. Minor traffic management, consisting of single lane traffic controlled by manually activated traffic lights, will be required and will be removed during non-working hours.
- Shared pedestrian / cycle footbridge on the Pouladuff Road: The off-site manufacture of this bridge will commence during late October 2025 with piling works scheduled to commence in November 2025.

In November 2025 we envisage commencing:

1. Surface water drainage works on the Pouladuff Road
2. Kerb and footpath works on the LHS of the Togher Road
3. Substantial accommodation works on the Pouladuff Road
4. Footbridge works

We have appointed Peter O'Donoghue (086-1911162 & podonoghue@glascel.ie) as our Stakeholder Liaison Officer and invite all stakeholders to provide him with their contact details, if they wish to be kept informed of the works. Throughout the project, Peter will communicate details of the works via letter drops, emails, WhatsApp messages and face to face meetings.

Please note that the proposed program of works is subject to change and is based on current projections and favourable conditions. While every effort will be made to adhere to the outlined schedule, unforeseen circumstances such as adverse weather, supply chain disruptions, or other unexpected events may necessitate adjustments. We will endeavour to communicate any significant changes to residents and stakeholders in a timely manner. We will try to minimise the disruption caused during these essential works and apologise in advance for any inconvenience that may be caused.

Glas Civil Engineering Ltd.

