



## Lehenaghmore Road Improvement Scheme 2026

**Update 6: 27<sup>th</sup> of January**

This update follows on from our last update as distributed on the 15<sup>th</sup> of December 2025.

### Progress to date:

- Togher Road
  - ☐ Surface water drainage works are 95% complete
  - ☐ Accommodation works are substantially complete
  - ☐ Diversion works for ESB / EIR / NBI are ongoing
  - ☐ Construction of blockwork walls and facing of same are ongoing
  - ☐ Kerb and footpath works are ongoing on the Left-Hand Side (LHS) going up the hill
- Pouladuff Road
  - ☐ Surface water drainage works are ongoing up the hill from the roundabout
  - ☐ Accommodation works are ongoing on the LHS up the hill with the construction of Redi-Rock retaining walls
  - ☐ Offsite fabrication of the steel footbridge is nearing completion with concrete works ongoing for the proposed footbridge

**From the 26<sup>th</sup> of January 2026, we envisage working in the following areas:**

- **Togher Road:**
  - Completion of the remaining surface water drainage pipework opposite OBR Group and connect to outfall. Temporary traffic management, consisting of single lane traffic controlled by vehicle actuated traffic lights, will be in place on a 24/7 basis. The drainage crew will then return to works on the Pouladuff Road during W/C the 3<sup>rd</sup> of February.
  - Complete kerbs/footpaths/entrances on the LHS up to a point just above Chestnut Drive and then switch to kerbs/footpaths on the RHS, from opposite the old Route Fourteen Bar up to Barrett's Cross, over the next couple of weeks. Temporary traffic management, consisting of single lane traffic controlled by vehicle actuated traffic lights, will be in place only as needed.





- o Our blocklayers and masons will continue with the boundary walls in the vicinity of OBR Groups housing development until completion. Minor traffic management restrictions will be required.

Glas CEL note that OBR Group are currently scheduled to close the Pouladuff Road to public traffic from its junction with the Togher Road to its junction with Forge Hill from 06:00 on Monday the 2<sup>nd</sup> of February until 06:00 on Saturday the 28<sup>th</sup> of February 2026. During this period of road closure Glas CEL will look to utilise this closure to carry out the works as below:

- **Pouladuff Road:**

- o Surface water drainage will be laid as follows:
  - Lay surface water drainage pipework from the outfall at Brook Lane up to Barrett's Cross whilst the Pouladuff Road is closed – access will be maintained to Brook Lane, Matthew Hill and East Avenue whilst the closure is in place. Temporary traffic management, consisting of single lane traffic controlled by vehicle actuated traffic lights, will be in place on a 24/7 basis whilst we lay drainage pipes from Brook Lane past the entrance to East Avenue.
  - Once the road closure has expired our surface drainage crew will then complete laying pipes offline up to the junction with Southside Industrial Estate.
  - Surface drainage works will then commence on the Pouladuff Road, uphill of the proposed footbridge location, up to the junction with Dineen Crash Repairs. Temporary traffic management will consist of single lane traffic controlled by vehicle actuated traffic lights, which will be in place on a 24/7 basis until completion.
- o Continue with the construction of new boundary retaining walls on the LHS from the existing masonry bridge up the hill towards Barrett's Cross. Temporary traffic management, consisting of single lane traffic controlled by vehicle actuated traffic lights, will be in place on a 24/7 basis.
- o Continue construction works for the new footbridge, on the LHS of the existing masonry bridge. We envisage commencing piling works for the bridge during W/C the 3<sup>rd</sup> of February 2026 – some traffic management restrictions may be needed when installing these piles. Concrete abutment works will then continue for preparation in placing the footbridge, which we envisage during W/C the 23<sup>rd</sup> of March 2026.





Comhairle Cathrach Chorcaí  
Cork City Council



**GLAS**  
CIVIL ENGINEERING LTD



Overall, we envisage completing kerb, footpath, public lighting and surfacing works on the Togher Road, by May 2026, before commencing these elements of works on the Pouladuff Road. The works detailed above for the Pouladuff Road are necessary to have completed ahead of our crews carrying out the kerb/footpath/surfacing works.

**We have appointed Peter O'Donoghue (086-1911162 & [podonoghue@glascel.ie](mailto:podonoghue@glascel.ie)) as our Stakeholder Liaison Officer** and we invite all stakeholders to provide him with their contact details, if they wish to be kept informed of the works. Please note that the proposed program of works is subject to change and is based on current projections and favorable conditions. While every effort will be made to adhere to the outlined schedule, unforeseen circumstances such as adverse weather, supply chain disruptions, or other unexpected events may necessitate adjustments. We will endeavor to communicate any significant changes to residents and stakeholders in a timely manner. We will try to minimise the disruption caused during these essential works and apologise in advance for any inconvenience that may be caused.

**Glas Civil Engineering Ltd.**

