



## Lehenaghmore Road Improvement Scheme

Interim Update: 10<sup>th</sup> of July 2026

Just a short interim update re our program for the next 2 weeks before we break for the CIF builders' holidays, and our general plan for the works from the 4<sup>th</sup> of August 2026.

### ➤ Togher Road

- ☐ Construction of new footpaths on the LHS are substantially complete, excluding two short areas, which are under design review at present.
- ☐ Laying of the remainder of the new road surface will continue on the RHS from Glenview Heights to Barretts cross next week.
- ☐ To get this final section of new road surface installed, the junction itself will go under a four-way Traffic Management (TM) set up starting Monday morning next, the 13<sup>th</sup> of July, for the week. During this time, traffic will commence using the left-hand lane of the new T-junction until the surfacing has been completed.
- ☐ Following the completion of these surfacing works up to the underside of the final wearing course layer of tar, the new T-junction will be fully operational, with the final wearing course being installed at a later stage. Motorists, cyclists and pedestrians are asked to exercise care and follow all traffic signs while using the junction.



**New junction layout under construction.**



➤ **Pouladuff Road**

- ☐ From Monday the 20<sup>th</sup> of July, one of our crews will be on nightworks (7pm to 6am), just above the entrance to Manor Farm Housing estate.
- ☐ These works are essential to the project and will involve carrying out the remaining site clearance works, installation of ESB ducting for diversion works and installation of Eir ducting for diversion works in this area, along the edge of existing carriageway.
- ☐ The works will be carried out under single lane traffic management operating under a 2-way vehicle activated traffic light system.
- ☐ The works are to be carried out at night to reduce the disruption being caused to traffic during the day, resulting from two other TM set ups which will be in place on the Pouladuff Road, at the same time.



**Area for Night works.**



Comhairle Cathrach Chorcaí  
Cork City Council



**GLAS**  
CIVIL ENGINEERING LTD

**The site will then close for the summer holidays from Friday evening the 24<sup>th</sup> of July and will reopen on Tuesday morning the 4<sup>th</sup> of August 2026. We will be carrying out the following works when we return on the 4<sup>th</sup> of August:**

- Raising all ironwork covers (manholes, gullies, chambers etc.) to finished road level to allow laying of the final layer of wearing course tar, white lining and general finishes on the Togher Road.
- Balance of Accommodation Works on the Pouladuff Road.
- Construction of the new traffic light junction at Forge Hill and Pouladuff Road.
- Footpaths (LHS & RHS) and cycle lane construction (on the LHS only, looking up the hill) between the roundabout at Cork Builders Providers and Brook Lane.
- Road widening works between Forge Hill junction and Cork Builders Providers roundabout and surfacing of the full length of the Pouladuff Road following the completion of the footpath and cycle track works.
- Installation and commissioning of the new public lighting networks.
- New greenway ramps at the new footbridge.

Most of these works, being carried out adjacent to narrow stretches of the Pouladuff Road, will require the use of TTM consisting of single lane traffic controlled by vehicle actuated traffic lights, being in place on a 24/7 basis until completion. We will continue to issue regular works updates and to give revised works schedules, depending on progress on the ground.

**We have appointed Peter O'Donoghue (086-1911162 & [podonoghue@glascel.ie](mailto:podonoghue@glascel.ie)) as our Stakeholder Liaison Officer** and we invite all stakeholders to provide him with their contact details, if they wish to be kept informed of the works.

While every effort will be made to adhere to the outlined schedule, unforeseen circumstances such as adverse weather, supply chain disruptions, or other unexpected events may necessitate adjustments. We will endeavor to communicate any significant changes to residents and stakeholders in a timely manner. We will try to minimise the disruption caused during these essential works and apologise in advance for any inconvenience that may be caused.

**Glas Civil Engineering Ltd.**